

# Harrison Road and Kingston Street Improvements City of Lenoir City, TN

## Progress Meeting No. 18 Wednesday January 17, 2018 9:00 AM

### MINUTES

1. Introduction - Sign-In Sheet-Provided –
2. Work Progress Since Prior Progress Meeting –
3. Forecast of Upcoming Work to be Performed –.
4. Schedule – Update based on 2/23 AT&T completion date.
5. Field Observations, Problems, Conflicts –.

#### OLD ITEMS

- A. Change Order No. 1 – TDOT comments. **See TDOT email for direction. Need letter from City and Contractor.**
- B. Progress Payment – Due to Lenoir City by 1/20- Item Cutoff Thursday 12/30 –
- C. Utilities - AT&T and Charter Communications – AT&T continues to work on Kingston, Harrison and Town Creek. A letter was sent to AT&T with a required completion date. They have indicated in the past work will require 10-12 weeks to complete. The current schedule would require they would need to be complete the second or third week of February to allow the contractor to prep the site for final paving during the March 12-March 16 Spring Break. Latest update from AT&T (Vaughn Jones) indicated they have multiple crews working in the area and have committed to completing work by 2/23/18. **Cannon & Cannon to email ATT to check on the status for completing the work by 2/23/18.**
- D. End treatments/River Rock Endwalls need to be installed to prevent erosion and undercutting of the roadway and driveways. Work will resume after the first of the year. **Currently in progress.**
- E. Update on Progression Electric and request to decrease pole foundation diameter. No update It is our understanding that Progression Electric will install a 4' foundation as specified. **Three holes have been drilled and the fourth is scheduled. Deadline is March 15.**
- F. The contractor has requested a rerouting of the storm sewer in the Kingston/Harrison Intersection relative to the routing the existing drainage on Town Creek Road. They have requested to be allowed to install the drainage across Kingston Street into the box culvert as opposed to parallel to Kingston across Town Creek. Work will be completed after the first of the year and once the 18-inch pipe is installed. **On schedule, possible night crossing needed. Coordination with LCUB is needed.**

G. A utility coordination meeting was held with LCUB and Kimberly. The meeting was to discuss 4-inch tie-in. If the tie –in occurs as shown on the plans, it will be relocated west of the intersection and will be done during normal business hours in the daylight. LCUB and utility contractor are researching the possibility of relocating an unknown number of additional services west of the tie-in to completely eliminate the 4-incg asbestos pipe. Cannon & Cannon to contact LCUB for latest schedule and coordination. Blalock is available for installation/tie-in if needed.

**NEW ITEMS**

- A. Current work is being performed along Harrison Road between the ATT box and Harrison Glen.
  - B. Signal Foundations need Concrete Testing with 7 and 14 day breaks.
6. Request for Information (RFI) -
7. Submittals -
8. Other -
9. Adjourn - The next meeting is scheduled for January 31st at 9:00 AM.