

Harrison Road and Kingston Street Improvements City of Lenoir City, TN

**Progress Meeting No. 10
Wednesday August 30, 2017
9:00 AM**

AGENDA

1. Introduction
Sign-In Sheet-Provided - (Attached)
2. Work Progress Since Prior Progress Meeting – Placement of concrete for sidewalks along Harrison Road, fine grading behind sidewalk, grading for ditches, placement of river rock, placement of sod and seeding.
3. Forecast of Upcoming Work to be Performed – True Line cutting beveled pipe, pipe crew will return to resume storm sewer, Progression Electric will continue foundation drilling for signal poles.
4. Schedule Update – Schedule update was prepared but left at contractor's office.
5. Field Observations, Problems, Conflicts –

OLD ITEMS

- A. Progress Payment – Due to Lenoir City by 9/20 – Cutoff Date for August Request 8/31.
- B. TDEC approved use of sod in bottom of ditch #3 per email from Larry Everett. Pending cost differential between aquatic plants and sod. - Pending completion of ditch relocation to determine exact quantities. Contractor indicated sod in the bottom of the ditch would require 182 square feet. **Approved with a pending credit due to reduction of aquatic plants.**
- C. Harrison Glen Turn Lane – Documents provided to the Harrison Glen Developer's engineer. **Drawings submitted by LeMay & Associates. Conflict with sidewalk and drainage between TDOT and Developer's Plans.**
- D. School Water Meter Combo Meter and Vault –Confirmation with LCUB and Kimberly will confirm status of low flow meter. **Subcontractor was instructed to order a 2-inch low flow meter and install per previous documentation. A 6-inch check valve with 2-inch port will be required. Method for payment will be determined later.**
- E. Storm Sewer Manholes – **Working on a resolution to the height differential between the top of castings and the adjacent sidewalks.**
- F. Bike/Pedestrian Railing – **Pedestrian rail has been measured and being fabricated with installation in the next couple of weeks.**

NEW ITEMS

- A. Colonial Pipeline requested digital files for the project so their engineer could review the small area where shoulder work impedes on their easement. This occurs on the

- north end of Kingston Street. Files provided. Colonial representative will observe work as it is being accomplished.
- B. Contractor asked if sod could be used in the ditches along Harrison Road . Plans show seeding so sod will not be required.
 - C. School Gates were discussed. The width and grades around the gates are different. An onsite meeting will be held to address the concerns and propose resolutions.
 - D. Chief Martin asked about Town Creek Parkway lane closures. These temporary lane closures are being required by Star Construction (AT&T Contractor). Their work should be completed shortly. They are closing one lane at a time and plating their ditch.
 - E. Lines of Communication were discussed. Contractor was reminded all communication needs to come from Blalock's through Cannon & Cannon to prevent confusion and miscommunications.
5. Request for Information (RFI)
A. None noted.
6. Submittals
A. Outstanding – None
B. Upcoming/Critical Submittals – None.
7. Other
A. Utilities - AT&T and Charter Communications – LCUB complete. Charter- Discussions with Charter on 8/15 indicate funding has not been approved yet but hopefully any day now. It will take 5-7 days to get started and complete Charter's work. No additional contact with AT&T since they indicated no work would be accomplished until Charter is complete. . Star Construction has been onsite relocating some AT&T Services.
B.
8. Adjourn - The next meeting was scheduled for September 13th at 9:00 AM.