

Harrison Road and Kingston Street Improvements City of Lenoir City, TN

Progress Meeting No. 16 Wednesday December 20, 2017 9:00 AM

MINUTES

1. Introduction - Sign-In Sheet-Provided – Attached
2. Work Progress Since Prior Progress Meeting – Continued work for storm sewer/drainage along Harrison Road in the vicinity of the soccer field. 48-inch pipe, 42-inch pipe and new structure were set.
3. Forecast of Upcoming Work to be Performed – Continue drainage along Harrison to include the 18-inch and related structures. Resume/complete signal pole foundations after the first of the year. Resume concrete work after the first of the year to include sidewalk, curb and gutter and endwalls.
4. Schedule – Need to resume work on concrete sidewalks, curb & gutter, curbs and other concrete items. Also need to complete signal pole foundations and place concrete. Concern expressed regarding need to complete work items noted so when AT&T is complete the paving and related work can proceed.
5. Field Observations, Problems, Conflicts –.

OLD ITEMS

- A. Progress Payment – Due to Lenoir City by 1/20- Item Cutoff Thursday 12/30 – Noted
- B. School Water Meter Combo Meter and Vault –Confirmation with LCUB and Kimberly will confirm status of low flow meter. Low flow meter installed. Item cleared/completed.
- C. Utilities - AT&T and Charter Communications – AT&T continues to work on Kingston, Harrison and Town Creek. A letter was sent to AT&T with a required completion date. They have indicated in the past work will require 10-12 weeks to complete. The current schedule would require they would need to be complete the second or third week of February to allow the contractor to prep the site for final paving during the March 12-March 16 Spring Break.
- D. End treatments/River Rock Endwalls need to be installed to prevent erosion and undercutting of the roadway and driveways. Work will resume after the first of the year.
- E. Update on Progression Electric and request to decrease pole foundation diameter. No update but John Lambert will verify plan to complete foundations.
- F. The contractor has requested a rerouting of the storm sewer in the Kingston/Harrison Intersection relative to the routing the existing drainage on Town Creek Road. They have requested to be allowed to install the drainage across Kingston Street into the box culvert as

opposed to parallel to Kingston across Town Creek. Work will be completed after the first of the year and once the 18-inch pipe is installed.

G.

NEW ITEMS

A. None noted.

6. Request for Information (RFI) -

7. Submittals -

8. Other -

9. Adjourn - The next meeting was scheduled for January 3rd at 9:00 AM.