

**Harrison Road and Kingston Street Improvements
City of Lenoir City, TN**

**Progress Meeting No. 21
Wednesday February 28, 2018
9:00 AM**

MINUTES

1. Introduction - Sign-In Sheet-Provided –
2. Work Progress Since Prior Progress Meeting – Storm sewer installation across Kingston Street and 3 Signal Poles Installation
3. Forecast of Upcoming Work to be Performed – Installation of Curb, Sidewalks and Signal
4. Schedule
5. Field Observations, Problems, Conflicts –

OLD ITEMS

- A. Signal Pole installation. 3 poles completed and 4th concrete pour on Saturday. Ready by 3/6. Coordination needed with existing pole removal and binder installation.
- B. Storm sewer crossing Kingston Street. Town Creek storm sewer and sanitary sewer.
- C. Trench Drain Shop Drawing submittal.

NEW ITEMS

- A. Discuss limits of overlay and milling/mill joints. (Adjust for manhole lids.) Delay asphalt surface after spring break. Plan for asphalt surface on Friday before Easter while school is out Friday(3/30) and Monday (4/2). CCI to provide plan for extended limits of overlay. V-joints are proposed at project limits except at Town Creek where straight match existing.
 - B. Discuss Kingston Street curb/curb cuts, guardrail and posts, retaining wall and asphalt/concrete slope. CCI to provide plan for curb cuts and concrete slope along the retaining wall and concrete ditch. Retaining wall improvements are not proposed.
 - C. Discuss Sanitary Sewer point repair. CCTV shows location of point repair. Crews are scheduled for Monday 3/5.
6. Adjourn - The next meeting is scheduled for March 14th at 9:00 AM.