

Harrison Road and Kingston Street Intersection Improvements City of Lenoir City, TN

**Progress Meeting No. 19
Wednesday January 31, 2018
9:00 AM**

MINUTES

1. Introduction - Sign-In Sheet-Provided –
2. Work Progress Since Prior Progress Meeting – Sidewalk subgrade preparation along Harrison Road between 2nd High School Drive and Glenfield Drive.
3. Forecast of Upcoming Work to be Performed – Place curb along Harrison Road and Kingston Street
4. Schedule
5. Field Observations, Problems, Conflicts –.

OLD ITEMS

- A. Change Order No. 1 – TDOT comments. See TDOT email for direction. Need letter from City and Contractor.
- B. Utilities - AT&T and Charter Communications –Latest update from AT&T (Vaughn Jones) indicated they are on schedule for completing work by 2/23/18. – Continue to check on status.
- C. Update on Progression Electric and request to decrease pole foundation diameter. No update
It is our understanding that Progression Electric will install a 4' foundation as specified.
Three holes have been drilled and the fourth is scheduled. Deadline is March 15. – Two holes completed and currently working on drilling Pole B
- D. A utility coordination meeting was held with LCUB and Kimberly. The meeting was to discuss 4-inch tie-in. If the tie –in occurs as shown on the plans, it will be relocated west of the intersection and will be done during normal business hours in the daylight. LCUB and utility contractor are researching the possibility of relocating an unknown number of additional services west of the tie-in to completely eliminate the 4-inch asbestos pipe. Cannon & Cannon has contacted LCUB and is working out the 4” tie in. – Cannon & Cannon to confirm tie-in with LCUB and utility completion.

NEW ITEMS

6. Request for Information (RFI) -

7. Submittals -

8. Other – Storm sewer is proposed to cross Kingston St. (Old 95) at night. What night is best? Monday would be best but depending on the basketball schedule. Best time would be from 7pm to 6am.

Police chief White will check on the best date and let the contractor know.

The contractor will coordinate with TDOT about traffic control approval.

9. Adjourn - The next meeting is scheduled for February 14th at 9:00 AM.